

RAJASTHAN STATE AGRICULTUAL MARKETING BOARD, AJMER

Physical & Financial Progress of construction works

Month : May, 2010

Circle Ajmer

(Amt. in lacs)

| S. No. | Divison | KUMS | Head | Funded by (KUMS/MDF/ NABARD/ PROJECT/OTHER) | Name of work | Adm. Sanction | | Financial | | Stage of work / remarks |
|-----------------------|---------|-----------|-----------|--|--|---------------|--------|--------------|-----------|---------------------------|
| | | | | | | Date | Amount | During Month | Upto Date | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 |
| Division Ajmer | | | | | | | | | | |
| 1 | Ajmer | Ajmer F&V | Yard Work | KUMS | Const. of Boundary Wall with Gate & Check Post Satelite Sub Yard Makadwali | 22.8.08 | 24.64 | - | 2.76 | Layout Plane Not sanction |
| 2 | Ajmer | Ajmer F&V | Yard Work | KUMS | S/R of covered Autution Platform | 15.10.09 | 17.85 | - | 3.31 | WIP |
| 3 | Ajmer | Ajmer F&V | Yard Work | KUMS | S/R of Kiosk (2 Nos.) water hut (2 Nos.) & STD/PCO Booth at F&V | 15.10.09 | 1.60 | - | 0.31 | Work in Progress |
| 4 | Ajmer | Ajmer F&V | Yard Work | KUMS | S/R of office Building F&V Yard | 15.10.09 | 2.05 | - | 0.03 | Work in Progress |
| 5 | Ajmer | Ajmer F&V | Yard Work | KUMS | S/R of covered Autution Platform | 15.10.09 | 3.52 | - | 1.39 | Work in Progress |
| 6 | Ajmer | Ajmer F&V | Yard Work | KUMS | S/R Boundry wall & Check Post | 15.10.09 | 0.70 | - | 0.23 | Work in Progress |
| 7 | Ajmer | Ajmer F&V | Yard Work | KUMS | construction of office building at First Floor | 07.05.10 | 16.65 | - | - | Tender Due on 18.06.10 |
| 8 | Ajmer | Ajmer F&V | Yard Work | KUMS | Construction of internal drain & drainage system with footpath | 07.05.10 | 3.00 | - | - | Tender Due on 18.06.10 |
| 9 | Ajmer | Ajmer F&V | Yard Work | KUMS | Construction of overhead storage reservoir (1.00 Lacs Ltr.) flower market Ajmer. | 07.05.10 | 10.00 | - | - | Tender Due on 18.06.10 |
| 10 | Ajmer | Ajmer F&V | Yard Work | KUMS | Construction of parking shed near weigh bridge | 07.05.10 | 10.03 | - | - | Tender Due on 18.06.10 |
| 11 | Ajmer | Ajmer F&V | Yard Work | KUMS | Construction of cow catcher | 07.05.10 | 2.00 | - | - | Tender Due on 18.06.10 |
| 12 | Ajmer | Ajmer F&V | Yard Work | KUMS | Construction of CC road at sub yard pushkar | 07.05.10 | 48.00 | - | - | Tender Due on 18.06.10 |
| 13 | Ajmer | Ajmer F&V | Yard Work | KUMS | Construction of check post with gate at sub yard pushkar | 07.05.10 | 3.00 | - | - | Tender Due on 18.06.10 |

| S. No. | Divison | KUMS | Head | Funded by (KUMS/MDF/ NABARD/ PROJECT/OTHER) | Name of work | Adm. Sanction | | Financial | | Stage of work / remarks |
|--------|---------|-------------|-----------|---|---|---------------|---------------|--------------|-------------|--|
| | | | | | | Date | Amount | During Month | Upto Date | |
| 14 | Ajmer | Ajmer F&V | Yard Work | KUMS | Construction of approach BT road at sub yard pushkar | 07.05.10 | 2.80 | - | - | Tender Due on 18.06.10 |
| 15 | Ajmer | Ajmer F&V | Yard Work | KUMS | Construction of raising of wire fencing of boundry wall at sub yard pushkar | 07.05.10 | 7.80 | - | - | Tender Due on 18.06.10 |
| 16 | Ajmer | Ajmer F&V | Yard Work | KUMS | Construction of boundry wall arround office building and dromatory hall at sub yard pushkar | 07.05.10 | 1.80 | - | - | Tender Due on 18.06.10 |
| 17 | Ajmer | Ajmer Grain | Yard Work | KUMS | Development of rain water harvesting system | 23.04.10 | 8.00 | - | - | Work order issued recently |
| 18 | Ajmer | Kishangarh | Yard Work | KUMS | Development of rain water harvesting system | 23.04.10 | 20.00 | - | - | Work order issued recently |
| 19 | Ajmer | Kekri | Yard work | KUMS | Repair of Damedged Compound Wall at Subyard Sarwar | 14.8.08 | 1.85 | - | 1.11 | Work completed final bill to be paid |
| 20 | Ajmer | Kekri | Yard work | KUMS | Development of rain water harvesting system | 23.04.10 | 14.00 | - | - | Work order issued recently |
| 21 | Ajmer | Bijaynagar | Yard work | KUMS | Coverage of Auction Platform | 22.7.09 | 9.64 | - | 0.15 | WIP |
| 22 | Ajmer | Bijaynagar | Yard work | KUMS | Const. of Inernal road infront of proposed 11 Nos shops | 15.12.09 | 7.32 | - | 0.16 | Work completed |
| | | | | | YARD WORK TOTAL | | 216.25 | 0.00 | 9.45 | |
| 23 | Ajmer | | Other | Hoticulture | Const. of community farm pond at Bherukhera PS Masuda | 15.11.06 | 10.00 | - | 3.28 | work in progress |
| 24 | Ajmer | | Other | Hoticulture | Const. of community farm pond at Kushyata | 24.12.07 | 10.00 | - | 9.56 | work completed & to be finalized |
| 25 | Ajmer | | Other | Hoticulture | Const. of community farm pond at Taswaria | 24.12.07 | 10.00 | - | 0.04 | Work cancelled due to Siwaichack Land |
| 26 | Ajmer | | Other | Hoticulture | Const. of community farm pond at Devaliya Khurd | 24.12.07 | 10.00 | - | 9.46 | Work Completed & Final bill to be paid |
| 27 | Ajmer | | Other | Hoticulture | Const. of community farm pond at Junia | 24.12.07 | 10.00 | - | 9.24 | Work Completed & Final bill to be paid |
| 28 | Ajmer | | Other | Hoticulture | Const. of community farm pond at Sohan pura Ajagra | 24.12.07 | 10.00 | - | 9.57 | Work Completed & Final bill to be paid |
| 29 | Ajmer | | Other | Hoticulture | Const. of community farm pond at Kadampura | 11.11.08 | 10.00 | - | 6.50 | Work in Progress |
| 30 | Ajmer | | Other | Hoticulture | Const. of community farm pond at Samprda | 11.11.08 | 10.00 | - | 8.12 | Work in Progress |

| S. No. | Divison | KUMS | Head | Funded by (KUMS/MDF/ NABARD/ PROJECT/OTHER) | Name of work | Adm. Sanction | | Financial | | Stage of work / remarks |
|--------|---------|------|-------|---|---|---------------|---------------|--------------|--------------|-------------------------|
| | | | | | | Date | Amount | During Month | Upto Date | |
| 31 | Ajmer | | Other | Hoticulture | Const. of community farm pond at Chitakhera | 11.11.08 | 10.00 | - | 2.31 | Work in Progress |
| 32 | Ajmer | | Other | Hoticulture | Const. of community farm pond at Mewada Kalan | 14.01.09 | 10.00 | - | 8.38 | Work in Progress |
| 33 | Ajmer | | Other | Hoticulture | Const. of community farm pond at Akalsingha | 14.01.09 | 10.00 | - | 0.98 | Work in Progress |
| 34 | Ajmer | | Othr | Agr. Ext. Ajmer | Const. of soil testing lab Kekri | 15.12.09 | 10.00 | 1.27 | 1.38 | WIP |
| | | | | | OTHER TOTAL | | 120.00 | 1.27 | 68.82 | |
| | | | | | Div. Ajmer Grand Total | | 336.25 | 1.27 | 78.27 | |

| Division Mertacity | | | | | | | | | | |
|--------------------|-------|---------------|---------------------|-------------|---|----------------------|---------------|--------------|---------------|----------------------------------|
| 1 | Merta | Degana | New L/R | KUMS | 1- L/R Modariya to Chachiyas | 35893-99 18.12.09 | 18.90 | 10.07 | 17.59 | Work Completed |
| 2 | Merta | Degana | New L/R | KUMS | 2- L/R Degana Khindas road to Jalasu Nanak | 35893-99 18.12.09 | 15.00 | 6.05 | 12.02 | B.T Complete |
| | | | | | Total New L/R | | 33.90 | 16.12 | 29.61 | |
| 3 | Merta | Kuchaman City | Yard work | KUMS | 1- Raising of compoundwall f&V | 27926-31 12.10.09 | 3.33 | - | 1.29 | Work Completed |
| 4 | Merta | Kuchaman City | Yard work | KUMS | 2- Reconst. & enlarging to ext. gate and check post | 27926-31 12.10.09 | 6.43 | - | 0.00 | Miner finishing work in progress |
| 5 | Merta | Degana | Yard work | KUMS | 3- Repair of auction P/Form | 35893-99 18.12.09 | 0.79 | - | 0.20 | Work Completed |
| 6 | Merta | Degana | Yard work | KUMS | 4-A/Road degana ajmer road to mandi gate | 35893-99 18.12.09 | 10.60 | 7.56 | 9.49 | Work Completed |
| | | | | | Total Yard work | | 21.15 | 7.56 | 10.98 | |
| 7 | Merta | Nagaur | Kisan Bhawan | KUMS/ Govt. | 1-Kisan Bhawan Nagaur at Mandi Yard Nagaur | 03/ 3.7.08 | 150.00 | - | 107.13 | work almost complete |
| | | | | | Total Kisan Bhawan | | 150.00 | 0.00 | 107.13 | |

| S. No. | Divison | KUMS | Head | Funded by (KUMS/MDF/ NABARD/ PROJECT/OTHER) | Name of work | Adm. Sanction | | Financial | | Stage of work / remarks |
|--------|---------|---------------|-------|---|---|-------------------|---------------|--------------|---------------|---|
| | | | | | | Date | Amount | During Month | Upto Date | |
| 8 | Merta | Kuchaman City | Other | Agriculture | 1-Const. of 3 No. Residensial Qtr. at office campus of AD. Agri. (Ext.) kuchaman city | 2938-58 4.3.09 | 33.83 | - | 22.49 | Work completed & final bill to paid due to funds not received from board office |
| 9 | Merta | Kuchaman City | Other | Agriculture | 2-const.of soil testing laboratory at K.city | 18.12.09 | 10.00 | - | 1.84 | work in progress |
| 10 | Merta | Kuchaman City | Other | Agriculture | 3- const.of soil testing laboratory at ladnu | 18.12.09 | 10.00 | - | 5.86 | work in progress |
| | | | | | Total Other | | 53.83 | 0.00 | 30.19 | |
| | | | | | Div. MertacGrand Total :- | | 258.88 | 23.68 | 177.91 | |

Division Chittorgarh

| | | | | | | | | | | |
|---|-------------|----------|---------|------|----------------------------------|----------------------|-------|------|------|------------------|
| 1 | Chittorgarh | Gangapur | New L/R | KUMS | Const.of A/R Potala to Malikhera | 40354-59 12.12.09 | 35.93 | 3.58 | 4.31 | work in progress |
|---|-------------|----------|---------|------|----------------------------------|----------------------|-------|------|------|------------------|

Total of New L/R **35.93** **3.58** **4.31**

| | | | | | | | | | | |
|----|-------------|-------------|------------|------|---|-----------------------|---------------|--------------|---------------|------------------------|
| 2 | Chittorgarh | Bhilwara | S/R of L/R | KUMS | S/R on A/R Arjiya Paladi | 60654 9.07.09 | 21.55 | 1.59 | 14.52 | work almost complete |
| 3 | Chittorgarh | Bhilwara | S/R of L/R | KUMS | S/R on A/R leswa | 46430-35 19.2.10 | 14.00 | 4.77 | 4.77 | work in progress |
| 4 | Chittorgarh | Bhilwara | S/R of L/R | KUMS | S/R on A/R shivpura to thana | 46430-35 19.2.10 | 16.80 | 4.92 | 11.64 | work in progress |
| 5 | Chittorgarh | Bhilwara | S/R of L/R | KUMS | S/R on A/R Hukumpura | 46430-35 19.2.10 | 14.00 | 10.22 | 10.22 | work in progress |
| 6 | Chittorgarh | Bhilwara | S/R of L/R | KUMS | S/R on A/R Bajunda | 46430-35 19.2.10 | 64.00 | 3.76 | 22.47 | work in progress |
| 7 | Chittorgarh | Bhilwara | S/R of L/R | KUMS | S/R on A/R Ganglas | 46430-35 19.2.10 | 52.15 | - | - | work in progress |
| 8 | Chittorgarh | Bhilwara | S/R of L/R | KUMS | S/R on A/R Kamalpur to Mahuwa Khurd | 46430-35 19.2.10 | 21.60 | 14.49 | 14.49 | work in progress |
| 9 | Chittorgarh | Bhilwara | S/R of L/R | KUMS | S/R on A/R Beran | 46430-35 19.2.10 | 36.05 | 22.51 | 22.51 | work in progress |
| 10 | Chittorgarh | Gangapur | S/R of L/R | KUMS | S/R on A/R Bagolia | 40354-59 12.12.09 | 21.00 | 5.93 | 14.32 | work in progress |
| 11 | Chittorgarh | Gangapur | S/R of L/R | KUMS | S/R on A/R Gowaliya | 40354-59 12.12.09 | 14.00 | 4.02 | 9.54 | work in progress |
| 12 | Chittorgarh | Gangapur | S/R of L/R | KUMS | S/R on A/R Dhosar | 40354-59 12.12.09 | 12.25 | 5.11 | 9.97 | work in progress |
| | | | | | Total S/R of L/R | | 287.40 | 77.32 | 134.45 | |
| 13 | Chittorgarh | Chittorgarh | Yard Work | KUMS | Construction of rain water harvesting structure | 2463-2643 23.04.10 | 7.00 | - | - | Tender due on 09.06.10 |
| 14 | Chittorgarh | Nimbahera | Yard Work | KUMS | Construction of rain water harvesting structure | 2463-2643 23.04.10 | 4.50 | - | - | Tender due on 09.06.10 |

| S. No. | Divison | KUMS | Head | Funded by (KUMS/MDF/ NABARD/ PROJECT/OTHER) | Name of work | Adm. Sanction | | Financial | | Stage of work / remarks |
|--------|-------------|-------------|-----------|---|---|-----------------------|--------|--------------|-----------|--|
| | | | | | | Date | Amount | During Month | Upto Date | |
| 15 | Chittorgarh | Badi Sadri | Yard Work | KUMS | Construction of rain water harvesting structure | 2463-2643 23.04.10 | 4.50 | - | - | Tender due on 09.06.10 |
| 16 | Chittorgarh | Begun | Yard Work | KUMS | S/R of Office Building | 5118-24 05.05.08 | 14.00 | - | 6.44 | WIP |
| 17 | Chittorgarh | Begun | Yard Work | KUMS | Construction of rain water harvesting structure | 2463-2643 23.04.10 | 4.50 | - | - | Tender due on 09.06.10 |
| 18 | Chittorgarh | Begun | Yard Work | KUMS | Construction of tubelight | 4826-33 12.05.10 | 1.53 | - | - | written for Geological survey |
| 19 | Chittorgarh | Kapasan | Yard Work | KUMS | Const. of Compound wall | 22347/ 25.06.06 | 25.05 | - | 7.12 | Stopped due to Land dispute |
| 20 | Chittorgarh | Kapasan | Yard Work | KUMS | Construction of rain water harvesting structure | 2463-2643 23.04.10 | 2.50 | - | - | Refused by letter no. 127/26.05.10 due to lac of funds |
| 21 | Chittorgarh | Pratappgarh | Yard Work | KUMS | Construction of rain water harvesting structure | 2463-2643 23.04.10 | 4.50 | - | - | Tender due on 09.06.10 |
| 22 | Chittorgarh | Bhilwara | Yard Work | KUMS | Const. of Remaining Boundary Wall, Sub yard Asind | 24311-16 22.08.08 | 1.20 | - | 0.01 | Stopped due to Land dispute |
| 23 | Chittorgarh | Bhilwara | Yard Work | KUMS | Const.of CC road with drainage system at maind yard Bhilwara | 40406-11 21.12.09 | 125.40 | 43.54 | 68.29 | work in progress |
| 24 | Chittorgarh | Bhilwara | Yard Work | KUMS | Const.of Handpump at main yard Bhilwara | | 2.00 | 0.80 | 0.86 | work in progress |
| 25 | Chittorgarh | Bhilwara | Yard Work | KUMS | repair & extantion of bank building | 48678-83 15.3.10 | 17.45 | 0.16 | 0.16 | Tender under process |
| 26 | Chittorgarh | Bhilwara | Yard Work | KUMS | const.of CC road with drainage system at subyard F&V Bhilwara | 40406-11 21.12.09 | 231.00 | 9.89 | 13.02 | work in progress |
| 27 | Chittorgarh | Bhilwara | Yard Work | KUMS | Const. of Water hut subyard F&V Bhilwara | | 1.44 | - | 0.01 | work in progress |
| 28 | Chittorgarh | Bhilwara | Yard Work | KUMS | Const.of Water supply system subyard F&V Bhilwara | | 5.00 | 1.21 | 1.21 | work in progress |
| 29 | Chittorgarh | Bhilwara | Yard Work | KUMS | Const. of cold storge unit at Bhilwara | 3985 6.8.09 | 200.00 | - | 1.07 | work in progress |
| 30 | Chittorgarh | Gangapur | Yard work | KUMS | Const. of Open auction P/Form | 45004 15.2.10 | 13.38 | 0.33 | 0.47 | work in progress |
| 31 | Chittorgarh | Gangapur | Yard work | KUMS | Const. of Internal road around the platform | 45004 15.2.10 | 12.00 | 0.11 | 0.22 | Tender in Process |

| S. No. | Divison | KUMS | Head | Funded by (KUMS/MDF/ NABARD/ PROJECT/OTHER) | Name of work | Adm. Sanction | | Financial | | Stage of work / remarks |
|--------|-------------|-------------|--------------|---|--|--------------------------------------|---------------|--------------|---------------|-------------------------|
| | | | | | | Date | Amount | During Month | Upto Date | |
| 32 | Chittorgarh | Gangapur | Yard work | KUMS | Renewal of internal road | 45004 15.2.10 | 10.80 | - | - | Tender in Process |
| 33 | Chittorgarh | Gangapur | Yard work | KUMS | Const. of Tubewell & water supply system | 45004 15.2.10 | 5.00 | 0.03 | 0.03 | Tender in Process |
| 34 | Chittorgarh | Gangapur | Yard work | KUMS | Const. of canteen buildin | 45004 15.2.10 | 12.08 | 0.67 | 0.67 | work in progress |
| 35 | Chittorgarh | Gangapur | Yard work | KUMS | Const. of farmer rest house | 45004 15.2.10 | 17.88 | 0.67 | 0.67 | work in progress |
| | | | | | Total Yard work | | 722.71 | 57.41 | 100.25 | |
| 36 | Chittorgarh | Bhilwara | Kisan Bhawan | KUMS & GOVT. | Const. of Kisan Bhawan at KUMS Bhilwara | प.7(6) कृषि युप-2/ 03 03.07.08 | 150.00 | - | 102.63 | work completed |
| 37 | Chittorgarh | Pratapgarh | Kisan Bhawan | KUMS & GOVT. | Const. of Kisan Bhawan at KUMS Pratapgarh | प.7(6) कृषि युप-2/ 03 03.07.08 | 112.50 | - | 82.20 | work finalised |
| 38 | Chittorgarh | Chittorgarh | Kisan Bhawan | KUMS & GOVT. | Const. of Kisan Bhawan at KUMS Chittorgarh | प.7(6) कृषि युप-2/ 03 03.07.08 | 112.50 | - | 36.34 | Work in Progress |
| | | | | | Total Kisan Bhwan | | 375.00 | 0.00 | 221.17 | |
| 39 | Chittorgarh | | Others | RSTB | Const. of 4 Nos Godown & Office Building | 3542 05.07.08 | 67.18 | - | 62.44 | Final bill to be paid |
| 40 | Chittorgarh | | Others | RSTB | Const. of Peon Quarter | 3542 05.07.08 | 2.81 | - | 12.53 | Final bill to be paid |
| 41 | Chittorgarh | | Others | RSTB | Const. of Bore well | | 2.38 | | | Final bill to be paid |
| 42 | Chittorgarh | | Others | RSTB | Const. of C.C. Road. | | 10.80 | | | Final bill to be paid |
| 43 | Chittorgarh | | Others | RSTB | Const. of boundrywall & Gate-RSTB Bhilwara | | 4.55 | - | 1.34 | Work in Progress |
| 44 | Chittorgarh | | Others | Agriculture | Repair & Maint. Work at office of dy. Director Ext. Chittorgarh Part-1 | ARO/STL 25.03.08 | 2.00 | - | 1.00 | Finalised |
| 45 | Chittorgarh | | Others | Agriculture | Repair & Maint. Work at office of dy. Director Ext. Chittorgarh Part-2 | | | - | 0.97 | Finalised |
| 46 | Chittorgarh | | Others | Agriculture | Const. of soil testing lab at Prtapgarh | 4387 15.12.09 | 10.00 | 0.05 | 0.10 | Work in Progress |

| S. No. | Divison | KUMS | Head | Funded by (KUMS/MDF/ NABARD/ PROJECT/OTHER) | Name of work | Adm. Sanction | | Financial | | Stage of work / remarks |
|--------|-------------|------|--------|---|---|---------------------|----------------|---------------|---------------|-------------------------|
| | | | | | | Date | Amount | During Month | Upto Date | |
| 47 | Chittorgarh | | Others | Agriculture | Construction of remaining compound wall at ATC farm Chittorgarh | - | 1.28 | - | - | Work in Progress |
| 48 | Chittorgarh | | Others | Horticulture NHM | Village Dhamana PS Kapasan | 6477 04.10.07 | 10.00 | 0.01 | 1.56 | Work in Progress |
| 49 | Chittorgarh | | Others | Horticulture NHM | Village Lunkhanda PS Nimbahera | 6477 04.10.07 | 10.00 | - | 3.79 | Work in Progress |
| 50 | Chittorgarh | | Others | Horticulture NHM | Village Akya PS Bhagesar | 1443 13.10.08 | 10.00 | - | 9.27 | Finalized |
| 51 | Chittorgarh | | Others | Horticulture NHM | Village Swaroopji ki khedi PS Begun | 1443 13.10.08 | 10.00 | 0.01 | 9.84 | Finalized |
| 52 | Chittorgarh | | Others | Horticulture NHM | Village Kaliyas II PS Asind | 8540-47 12.02-08 | 10.00 | 0.04 | 8.03 | Work in Progress |
| 53 | Chittorgarh | | Others | Horticulture NHM | Village Mindoliya PS Shahpura | 8540-47 12.02-08 | 10.00 | 0.10 | 9.78 | Work in Progress |
| | | | | | Total Other | | 161.00 | 0.21 | 120.65 | |
| | | | | | Div. Chittorgarh Grand Total | | 1582.04 | 138.52 | 580.83 | |

Division Udaipur

| | | | | | | | | | | |
|----|---------|-----------------|--------------|--------------|---|----------|----------------|---------------|----------------|---|
| 1 | Udaipur | Udaipur (grain) | Yard Work | KUMS Project | Constn. Of A.D office | 31.8.05 | 12.20 | - | 11.72 | Completed |
| | | | | | Total Yard work | | 12.20 | 0.00 | 11.72 | |
| 2 | Udaipur | Udaipur (grain) | Cold Storage | NABARD | Construction of cold storage 2000 MT capacity | 06.08.09 | 183.33 | - | 0.08 | Work yet to be start, revised marking in layout to be done |
| | | | | | Total of cold storage | | 183.33 | 0.00 | 0.08 | |
| 3 | Udaipur | Rajsamand | Kisan Bhawan | KUMS & GOVT. | Kissan Bhavan Rajsamand | 4.9.08 | 112.50 | - | 86.19 | Completed |
| 4 | Udaipur | Banswara | Kisan Bhawan | KUMS & GOVT. | Kissan Bhavan Banswara | 4.9.08 | 75.00 | - | 55.70 | Work almost completed |
| | | | | | Total Kisan Bhawan | | 187.50 | 0.00 | 141.89 | |
| 5 | Udaipur | Udaipur | Other | Agriculture | Renovation work of Fertilizer Lab | 14.8.08 | 36.72 | - | 16.62 | Vacated Lab renovated remaining labs to be vacated by agriculture dept. |
| 38 | Udaipur | Banswara | Other | Agriculture | A.A.O. Office and Residence, Danpur | 4.3.09 | 6.00 | - | 4.54 | Work completed |
| | | | | | Total Other | | 42.72 | 0.00 | 21.16 | |
| | | | | | Division Udaipur Total | | 425.75 | 0.00 | 174.85 | |
| | | | | | Circle Ajmer Total | | 2602.92 | 163.47 | 1011.86 | |

| S. No. | Divison | KUMS | Head | Funded by (KUMS/MDF/ NABARD/ PROJECT/OTHER) | Name of work | Adm. Sanction | | Financial | | Stage of work / remarks |
|--------|---------|------|------|--|--------------|---------------|--------|--------------|-----------|-------------------------|
| | | | | | | Date | Amount | During Month | Upto Date | |
| | | | | | | | | | | |

Superintending Engineer

RSAMB Ajmer